

8 December 2021

SUNRAYSIA UPDATE

- **Regulatory Testing successfully completed at Sunraysia Solar Farm**
 - **Decmil is well progressed with the required Performance Testing**

Decmil Group Limited (ASX: DCG) (“Decmil” or “the Company”) is pleased to provide the following update on the Sunraysia Solar Farm project.

Decmil is pleased to announce that Regulatory Testing of Sunraysia Solar Farm has been successfully completed, and the Company is well progressed with the required Performance Testing to obtain Substantial Completion.

Due to a requirement to coordinate performance testing with other projects under commissioning and miscellaneous network maintenance restrictions, which are outside of the control of Decmil, Substantial Completion of the project is now expected to be before 31 January 2022, having been previously expected for late October 2021.

Additionally, the previously announced interim commercial accommodation agreement in relation to the arbitration of the dispute between Decmil and Sunraysia Solar Project trust (“SSF”) has been extended to recognise this timing extension.

This ASX release was authorised by the Decmil Group Limited Board.

About Decmil

Decmil Group Limited (DGL) offers a diversified range of services to the Australian resources and infrastructure industries. Companies within the group specialise in engineering and construction; accommodation services; and maintenance. Listed on the Australian Securities Exchange (ASX Code: DCG), Decmil’s goal is to maximise returns from our operations to deliver value to our shareholders, clients and other stakeholders.

For further information please contact:

Investors:

Mr Dickie Dique, CEO, Decmil
Ph 08 9368 8877

Media:

Mr Cameron Morse
FTI Consulting, Strategic Communications
Ph 0433 886 871